ИЗВОЂАЧ РАДОВА: DOO PUT-INVEST NOVI SAD

ОБЈЕКАТ: OVERPASS AT 139+003

МЕСТО: BAČKA TOPOLA

ИНВЕСТИТОР: SHANDONG LUQIAO GROUP CO. LTD OGRANAK BEOGRAD- NOVI BEOGRAD

ГРАЂЕВИНСКИ ДНЕВНИК

ДАН: WEDNESDAY ДАТУМ: 28/02/2024 | 1.

РАДНО ВРЕМЕ

I смена од 7AM до 4PM укупно 9 часова

II смена од ..... до ..... укупно ..... часова

III смена од ..... до ..... укупно ..... часова

Смена	Број радника: Грађ. радн.	Занат.	Техн. особ	Остали	Укупно	Механизација
I	10		1	7	18	ASPHALT PAVER
II						DRUM ROLLER x3
III						VAN x1 TRUCK x2

Температура / Време

У ..... час ..... C⁰ (сунчано, облачно, киша)

У ..... час ..... C⁰ (брзина ветра)

У ..... час ..... C⁰ (ниво подземних вода)

ОПИС РАДА

ON FEBRUARY 28, 2024, THE CONTRACTOR SHANDONG LUQIAO GROUP CO. LTD OGRANAK BEOGRAD- NOVI BEOGRAD ENGAGES THE SUBCONTRACTOR DOO PUT-INVEST NOVI SAD BASED ON SUBCONTRACT NO. 2024-ERGS-xSTL-LW-015 (SUBCONTRACTOR NO. 74/1 DATED FEBRUARY 23RD, 2024) FOR ASPHALT WORKS ON THE OVERPASS AT KM 139+003 AND HANDOVER PROTOCOL OF THE ROUTE DATED FEBRUARY 22ND, 2024. THE SUBCONTRACTOR HAS BEEN ELECTRONICALLY PROVIDED WITH THE FOLLOWING DOCUMENTATION: PZI NO. 2021-001-ГС-2/1.1.31 FROM NOVEMBER 2021. UPON INSPECTION OF THE SITE AND DETAILED EXAMINATION OF THE PREVIOUSLY EXECUTED WORK, IT IS NOTED THAT THE EXISTING CONCRETE STRUCTURE WITH A WATERPROOFING LAYER WAS NOT LEVELED ACCORDING TO THE PROJECT DOCUMENTATION (PROJECT PART NO: 2021-001-ГС-2/1.1.31). THEREFORE, IT WAS NECESSARY TO PERFORM A LEVELING LAYER OF ASPHALT CONCRETE AB 11S (PMB 45/80-65). THE QUANTITIES OF ASPHALT MIXTURE USED ARE SHOWN IN THE DISPATCH NOTES. IT SHOULD BE NOTED THAT, DUE TO THE AFOREMENTIONED ISSUE, THE THICKNESS OF THE ASPHALT LAYER

ПРИМЕДБЕ

ВОДЕ ДНЕВНИК:

ИЗВОЂАЧИ РУКОВОДИЛАЦ РАДОВА:

НАДЗОРНИ ОРГАН:

ЗЕМЕРСКА КОМОРА
Борја Савић
4111100820
ОВЛАШЋЕНИ ИЗВОЂАЧ РАДОВА

ИЗВОЂАЧ РАДОВА DOO PUT-INVEST NOVI SAD

ОБЈЕКАТ OVERPASS AT KM 139+003

МЕСТО BAČKA TOPOLA

ИНВЕСТИТОР SHANDONG LUQIAO GROUP CO.LTD OGRANAK BEOGRAD-NOVI BEOGRAD

ГРАЂЕВИНСКИ ДНЕВНИК

ДАН WEDNESDAY ДАТУМ 28/02/2024 2.

РАДНО ВРЕМЕ

I смена од 7AM до 4PM укупно 9 часова

II смена од ..... до ..... укупно ..... часова

III смена од ..... до ..... укупно ..... часова

Смена	Број радника					Механизација
	Грађ. радн.	За-нат.	Техн. особ.	Ос-тали	Укупно	
I	10		1	7	18	ASPHALT PAVER
II						DRUM ROLLER x3
III						VAN x1 TRUCK x2

Температура

У ..... час ..... C⁰ (сунчано, облачно, киша)

У ..... час ..... C⁰ (брзина ветра)

У ..... час ..... C⁰ (ниво подземних вода)

Време

ОПИС РАДА

ALONG THE ENTIRE SECTION WILL BE GREATER THAN PLANNED, WHICH IS NOT IN ACCORDANCE WITH THE TECHNICAL REGULATIONS FOR ASPHALT WORKS, AS THE CONTRACTOR WAS AWARE BEFORE COMMENCING THE WORK. IN ACCORDANCE WITH THE CONDITIONS STATED IN THE HANDOVER PROTOCOL DATED FEBRUARY 22, 2024, MACHINE INSTALLATION OF THE LEVELING LAYER OF ASPHALT CONCRETE AB 11S (PMB 45/80-65) WAS CARRIED OUT ON THE SECTION AT KM 139+003 IN A TOTAL LENGHT 149,30 m. THE TOTAL QUANTITY OF INSTALLED ASPHALT AB 11 S PMB IS 73,96 TONS. ADDITIONALLY, CLEANING AND SPRAYING WITH BITUMEN EMULSION WERE PERFORMED. AFTER ASPHALT INSTALLATION, ROLLING AND MONITORING OF COMPACTION CONTINUED. NO DAMAGE TO THE WATERPROOFING WAS OBSERVED DURING ASPHALT INSTALLATION. THE SUPERVISING AUTHORITY HAD NO OBJECTIONS TO THE PROGRESS OF THE WORK. A SAMPLE OF THE ASPHALT MIXTURE WAS TAKEN BY THE LABORATORY GI CPL DOO FROM VETERNIK.

ПРИМЕДБЕ

ВОДЕ ДНЕВНИК:

ИЗВОЂАЧ-РУКОВОДИЛАЦ РАДОВА:

НАДЗОРНИ ОРГАН:

ИЗВОЂАЧ РАДОВА DOO PUT-INVEST NOVI SAD

ОБЈЕКАТ OVERPASS AT KM 139+003

МЕСТО BAČKA TOPOLA

ИНВЕСТИТОР SHANDONG LUQIAO GROUP CO.LTD OGRANAK BEOGRAD-NOVI BEOGRAD

ГРАЂЕВИНСКИ ДНЕВНИК

ДАН THURSDAY ДАТУМ 29/02/2024 3.

РАДНО ВРЕМЕ

I смена од 7AM до 4PM укупно 9 часова

II смена од ..... до ..... укупно ..... часова

III смена од ..... до ..... укупно ..... часова

Смена	Број радника					Механизација
	Грађ. радн.	За-нат.	Техн. особ.	Ос-тали	Укупно	
I	10		1	8	19	ASPHALT PAVER
II						DRUM ROLLER x3
III						VAN x1 TRUCK x3

Температура

У ..... час ..... C⁰ (сунчано, облачно, киша)

У ..... час ..... C⁰ (брзина ветра)

У ..... час ..... C⁰ (ниво подземних вода)

Време

ОПИС РАДА

TODAY, WORKS WERE CARRIED OUT ON THE CONSTRUCTION OF EXPANSION JOINT CONNECTORS USING DENSO TOK-BAND SK 50x100 mm. MACHINE INSTALLATION OF THE SMA 0/11 (PMB 45/80-65) LAYER WAS PERFORMED ON THE SECTION AT THE KM 139+003, IN A TOTAL LENGHT OF 149,30m. THE TOTAL QUANTITY OF INSTALLED ASPHALT MIXTURE SMA 0/11 (PMB 45/80-65) IS 87,96 TONS (SEE ATTACHED DISPATCH NOTE WITH THE QUANTITY OF ASPHALT CONSUMED). AFTER ASPHALT INSTALLATION, ROLLING AND MONITORING OF COMPACTION WERE CONTINUED. THE ASPHALT PAVING WORKS ON THE OVERPASS AT KM 139+003 ARE NOW COMPLETED. UPON COMPLETION OF THE KM 139+003 OF THE WORKS, THE SUPERVISING AUTHORITY INSPECTED THEM AND FOUND NO OBJECTIONS. A SAMPLE OF THE ASPHALT MIXTURE WAS TAKEN BY THE LABORATIORY GI CPL DOO FROM VETERNIK. THE FACILITY HAS BEEN HANDED OVER TO THE CONTRACTOR FOR USE.

ПРИМЕДБЕ

ВОДЕ ДНЕВНИК:

ИЗВОЂАЧ РАДОВА:

НАДЗОРНИ ОРГАН: